

Nomor Surat	054/Ext-WMI/IX/2022
Nama Perusahaan	Wilton Makmur Indonesia Tbk
Kode Emiten	SQMI
Lampiran	1
Perihal	Laporan Informasi atau Fakta Material Project Milestone Update - I

Dengan ini kami untuk dan atas nama perusahaan menyampaikan Laporan Informasi atau Fakta Material sebagai berikut:

Nama Emiten atau Perusahaan Publik	Wilton Makmur Indonesia Tbk
Bidang Usaha	Metal and Mineral Mining
Telepon	(62) 21-612 5585
Faksimili	(62) 21-612 5583
Alamat Surat Elektronik (email)	email@wilton-groups.com

Tanggal Kejadian	19 September 2022
Jenis Informasi atau Fakta Material	Project Milestone Update - I

Uraian Informasi atau Fakta Material	Direksi PT. Wilton Makmur Indonesia Tbk (“Perseroan” dan bersama-sama dengan anak perusahaannya, “Grup”) mengacu pada Laporan Tahunan FY2021 yang telah disampaikan oleh Perseroan pada tanggal 31 Mei 2022 serta Update Tengah Tahun yang telah disampaikan pada tanggal 22 Juli 2022, Direksi Perseroan ingin menyampaikan informasi terbaru kepada pemegang saham terkait perkembangan pembangunan 500tpd Flotation and Carbon-In-Leach Processing Facility Plant (“Fasilitas Pemrosesan 500tpd”) di Ciemas Gold Project. Direksi ingin menyampaikan bahwa instalasi dan pengujian mesin dan peralatan utama & pendukung telah selesai dilakukan (“Milestone Pertama”). Dengan telah tercapainya Milestone Pertama, Grup akan melanjutkan untuk memulai commissioning setiap mesin dan peralatan utama & pendukung di fasilitas pemrosesan (“Milestone Kedua”). Kecuali terjadi hal yang tidak terduga, Direksi Perseroan berharap Milestone Kedua untuk dapat diselesaikan pada pertengahan Oktober 2022. Pemegang Saham dapat merujuk ke tautan berikut di bawah ini untuk mendapatkan salinan foto terbaru tentang perkembangannya serta milestone yang telah ditargetkan sebelumnya. https://wilton.id/projects/project-gallery/project-gallery-2022/ https://wilton.id/wp-content/uploads/2022/07/22-07-22-DRAFT-Mid-Year-Update-IDXNet.pdf Direksi Perseroan akan terus memberikan pembaruan (update) sebagaimana mestinya. Para pemegang saham Perseroan dan calon investor disarankan untuk berhati-hati dalam bertransaksi efek Perseroan dan disarankan untuk membaca pengumuman ini dan pengumuman lebih lanjut dari Perseroan dengan seksama. Jika ragu, pemegang saham Perusahaan dan calon investor disarankan untuk mendapatkan saran independen dari konsultan profesional mereka sebelum melakukan perdagangan atau membuat keputusan investasi apa pun pada efek Perseroan.
Dampak kejadian, informasi atau fakta material tersebut terhadap kegiatan operasional, hukum, kondisi keuangan, atau kelangsungan usaha Emiten atau Perusahaan Publik	

Demikian untuk diketahui.

Hormat Kami,

Wilton Makmur Indonesia Tbk

Mohammad Noor Syahriel

Corporate Secretary

Wilton Makmur Indonesia Tbk

Komplek Harco Mangga Dua (Agung Sedayu), Block C No. 5 Jl. Mangga dua Raya,

Telepon : (62) 21-612 5585, Fax : (62) 21-612 5583, -

Nama Pengirim	Mohammad Noor Syahriel
Jabatan	Corporate Secretary
Tanggal dan Waktu	19-09-2022 17:55
Lampiran	1. 22-09-19 Project Milestone Update - I.pdf

Dokumen ini merupakan dokumen resmi Wilton Makmur Indonesia Tbk yang tidak memerlukan tanda tangan karena dihasilkan secara elektronik oleh sistem pelaporan elektronik. Wilton Makmur Indonesia Tbk bertanggung jawab penuh atas informasi yang tertera didalam dokumen ini.

Project Milestone Update – I PT Wilton Makmur Indonesia Tbk.

Direksi PT. Wilton Makmur Indonesia Tbk ("Perseroan" dan bersama-sama dengan anak perusahaannya, "Grup") mengacu pada Laporan Tahunan FY2021 yang telah disampaikan oleh Perseroan pada tanggal 31 Mei 2022 serta Update Tengah Tahun yang telah disampaikan pada tanggal 22 Juli 2022, Direksi Perseroan ingin menyampaikan informasi terbaru kepada pemegang saham terkait perkembangan pembangunan 500tpd Flotation and Carbon-In-Leach Processing Facility Plant ("Fasilitas Pemrosesan 500tpd") di Ciemas Gold Project.

Direksi ingin menyampaikan bahwa instalasi dan pengujian mesin dan peralatan utama & pendukung telah selesai dilakukan ("Milestone Pertama").

Dengan telah tercapainya Milestone Pertama, Grup akan melanjutkan untuk memulai *commissioning* setiap mesin dan peralatan utama & pendukung di fasilitas pemrosesan ("Milestone Kedua"). Kecuali terjadi hal yang tidak terduga, Direksi Perseroan berharap Milestone Kedua untuk dapat diselesaikan pada pertengahan Oktober 2022.

Pemegang Saham dapat merujuk ke tautan berikut di bawah ini untuk mendapatkan salinan foto terbaru tentang perkembangannya serta *milestone* yang telah ditargetkan sebelumnya.

<https://wilton.id/projects/project-gallery/project-gallery-2022/>

<https://wilton.id/wp-content/uploads/2022/07/22-07-22-DRAFT-Mid-Year-Update-IDXNet.pdf>

Direksi Perseroan akan terus memberikan pembaruan (update) sebagaimana mestinya.

Para pemegang saham Perseroan dan calon investor disarankan untuk berhati-hati dalam bertransaksi efek Perseroan dan disarankan untuk membaca pengumuman ini dan pengumuman lebih lanjut dari Perseroan dengan seksama. Jika ragu, pemegang saham Perusahaan dan calon investor disarankan untuk mendapatkan saran independen dari konsultan profesional mereka sebelum melakukan perdagangan atau membuat keputusan investasi apa pun pada efek Perseroan.

Jakarta, 19 September 2022

**Atas Nama Direksi
PT Wilton Makmur Indonesia Tbk.**

Letter / Announcement No.	054/Ext-WMI/IX/2022
Issuer Name	Wilton Makmur Indonesia Tbk
Issuer Code	SQMI
Attachment	1
Subject	Material Information or Facts Report Project Milestone Update - I

The company hereby announce the Material Information or Facts Report as follows

Name of Issuer or Public Company	Wilton Makmur Indonesia Tbk
Business Activities	Metal and Mineral Mining
Telephone	(62) 21-612 5585
Faximile	(62) 21-612 5583
Email Address	email@wilton-groups.com

Date of Event	19 September 2022
Type of Material Information or Facts	Project Milestone Update - I

Description of Material Information or Facts	The Board of Directors (“BOD”) of PT. Wilton Makmur Indonesia Tbk (the “Company” and together with its subsidiaries, the “Group”) refers to the FY2021 Annual Report released on 31 May 2022 and the Mid-Year Update released on July 22, 2022, and wishes to provide an update to shareholders on the progress of the development of the 500tpd Flotation and Carbon-In-Leach Processing Facility (“500tpd Processing Facility”) at the Ciemas Gold Project. The BOD wishes to advice that the installation and testing of the main & supporting machineries and equipment has been completed (“1st Milestone”). Following the completion of the 1st Milestone, the Group shall commence the individual commissioning of the main & supporting machineries and equipment of the processing facility (“2nd Milestone”). Barring unforeseen circumstances, the BOD expects the completion of the 2nd Milestone to be by mid-October 2022. Shareholders may refer to the following links below for a copy of the latest photos on the progress and the targeted milestones. https://wilton.id/projects/project-gallery/project-gallery-2022/ https://wilton.id/wp-content/uploads/2022/07/22-07-22-DRAFT-Mid-Year-Update-IDXNet.pdf The Board will continue to provide updates as and when necessary. Shareholders of the Company and potential investors are advised to exercise caution when dealing in the securities of the Company and are advised to read this announcement and any further announcements by the Company carefully. When in doubt, shareholders of the Company and potential investors are advised to seek independent advice from their professional advisors before trading or making any investment decision in the Company's securities.
Impact of event, material information or facts towards Issuers or Public Company's operational activities, legal, financial condition, or going concern	

Thus to be informed accordingly.

Respectfully,

Wilton Makmur Indonesia Tbk

Mohammad Noor Syahriel

Corporate Secretary

Wilton Makmur Indonesia Tbk

Komplek Harco Mangga Dua (Agung Sedayu), Block C No. 5 Jl. Mangga dua Raya,

Sender Name	Mohammad Noor Syahriel
Function	Corporate Secretary
Date and Time	19-09-2022 17:55
Attachment	1. 22-09-19 Project Milestone Update - I.pdf

This is an official document of Wilton Makmur Indonesia Tbk that does not require a signature as it was generated electronically by the electronic reporting system. Wilton Makmur Indonesia Tbk is fully responsible for the information contained within this document.



Project Milestone Update – I of PT Wilton Makmur Indonesia Tbk.

The Board of Directors ("BOD") of PT. Wilton Makmur Indonesia Tbk (the "Company" and together with its subsidiaries, the "Group") refers to the FY2021 Annual Report released on 31 May 2022 and the Mid-Year Update released on July 22, 2022, and wishes to provide an update to shareholders on the progress of the development of the 500tpd Flotation and Carbon-In-Leach Processing Facility ("500tpd Processing Facility") at the Ciemas Gold Project.

The BOD wishes to advise that the installation and testing of the main & supporting machineries and equipment has been completed ("1st Milestone").

Following the completion of the 1st Milestone, the Group shall commence the individual commissioning of the main & supporting machineries and equipment of the processing facility ("2nd Milestone"). Barring unforeseen circumstances, the BOD expects the completion of the 2nd Milestone to be by mid-October 2022.

Shareholders may refer to the following links below for a copy of the latest photos on the progress and the targeted milestones.

<https://wilton.id/projects/project-gallery/project-gallery-2022/>

<https://wilton.id/wp-content/uploads/2022/07/22-07-22-DRAFT-Mid-Year-Update-IDXNet.pdf>

The Board will continue to provide updates as and when necessary.

Shareholders of the Company and potential investors are advised to exercise caution when dealing in the securities of the Company and are advised to read this announcement and any further announcements by the Company carefully. When in doubt, shareholders of the Company and potential investors are advised to seek independent advice from their professional advisors before trading or making any investment decision in the Company's securities.

Jakarta, September 19, 2022
The Board of Directors
Pt Wilton Makmur Indonesia Tbk.

PT Wilton Makmur Indonesia Tbk
Komplek Harco Mangga Dua
(Agung Sedayu), Block C No.5A
Jl. Mangga Dua Raya,
Jakarta 10730, Indonesia
Tel. (62-21) 612 5585, 612 5586
612 5587, 612 5588
Fax. (+62 21) 612 5583